

# SDCCD MEASURE HH BOND PROGRAM PROJECT PROFILE — SAN DIEGO MIRAMAR COLLEGE DIESEL TECH DOORS (BLDG. C3)

## Project Teams

General Contractor	TBD
Architect	TBD
Structural Engineer	N/A
Civil Engineer	N/A
Mech./ Elect. Engineer	TBD
Executive Const. Manager	Steve Evanco

## Project Schedule

Programming Complete	Design and DSA Approval	Construction Completion (Est.)	FFE & Move-In (Est.)
10-01-2025	N/A	TBD	N/A

**Current Status/Phase:** Design Phase

## Project Features

- Install new motor and assembly components on doors.
- Integrate new components with the current door mechanisms.
- Ensure overhead doors remain in their existing locations and elevations.
- Maintain proper alignment and safe operation with the existing overhead structure

## Project Insights

Repair existing doors at the Diesel and technology building C-3.


### Upcoming Milestones:

- Vortex proposal for single one (1) door replacement under review: October 20, 2025
- Project is on hold pending a clarifying response from the Campus: November 18, 2025
- Site verification of the existing equipment was performed by Vortex: January 26, 2026
- California Garage Door contract documents are pending District endorsement for issuance of the Notice to Proceed (NTP) for Bays 1, 3, 4, and 6.

## Project News & Information

Additional resources, articles, and links related to this project will appear here when available. For comprehensive information about Measure HH and all ongoing projects, please explore [the Measure HH website](#).

## Project Map



10440 Black Mountain Rd, San Diego, CA 92126

