

# SDCCD MEASURE HH BOND PROGRAM PROJECT PROFILE — SAN DIEGO MESA COLLEGE BASEBALL NET REPLACEMENT

## Project Teams

General Contractor	Telliard Construction
Architect	Lance Lareu
Structural Engineer	BWE
Civil Engineer	N/A
Mech./ Elect. Engineer	N/A
Executive Const. Manager	Steve Evanco



## Project Schedule

Programming Complete	Design and DSA Approval	Construction Completion (Est.)	FFE & Move-In (Est.)
12-01-2025	N/A	TBD	N/A

**Current Status/Phase:** Construction Phase

## Project Insights

Improving safety at the Mesa College Baseball Field by replacing a high net barrier to protect players, spectators, and surrounding areas from potential injury due to stray balls.

### Upcoming Milestones:

- BWE Design Documents for Request for Proposal: Week of December 15, 2025
- Issue Request for Proposal (RFP) to South Bay Fencing
- Estimating four (4) week procurement and three (3) week construction duration.
- Construction started January 20, 2026. Expected completion end of February.



## Project News & Information

Additional resources, articles, and links related to this project will appear here when available. For comprehensive information about Measure HH and all ongoing projects, please explore [the Measure HH website](#).

## Project Features

- Remove 251 feet of 8-foot-high green privacy link fencing and reinstall it after new posts are set
- Remove and replace 176 feet of 10-foot-high chain link fencing with new 8-foot-high green privacy link fencing
- Install new 6-inch yellow top cap to match the existing outfield fence.
- Remove all existing posts and install new 4" SCH 40 x 33ft posts with 5ft deep x 18" wide footings.
- Install and weld 427 feet of 1 5/8" SCH 40 top rail at 28 feet high from warning track grade.
- Install 427 feet of #36 knot 2" mesh baseball netting at 18 feet high, with a 2-foot airspace above the chain link, for a total height of 28 feet or scoreboard height.

## Project Map



7250 Mesa College Dr, San Diego, CA 92111

